



Dear Neighbour,

Subject: Weekly Sandwich Street Activities Update – October 7, 2024

Funded through the Gordie Howe International Bridge project, just over three kilometres of Sandwich Street is being reconstructed by Bridging North America. Construction is well underway on Sandwich Street with road reconstruction activities occurring in various locations. To help keep the community informed on activities planned for Sandwich Street, the project team is providing weekly email updates.

A summary of the construction activities for the week of October 7, 2024, is below. Please keep in mind that construction is subject to weather and supply chains. Activities may shift as needed.

McKee Road to Ojibway Parkway Intersection: Work is now complete. This section will be removed from future updates.

Ojibway Parkway Intersection to Essex Terminal Railway (ETR) Tracks:

Anticipated activities:

- Landscaping and seeding continues on southbound lanes
- Concrete paving work in northbound lanes continues
- Remaining curbs, driveways and landscaping to follow
- Road/driveway removals in section closest to ETR anticipated to begin mid-October.

Two-way traffic and access to businesses will continue to be maintained throughout this work.

Sandwich Street Watermain Work

Restoration along side streets continues. Anticipated to be complete by the end of this week.

Road Reconstruction

Bridging North America began work to reconstruct Sandwich Street from Chappell Avenue to the roundabout on June 12, 2024. This work will take place for approximately six months and includes asphalt paving and sidewalks, the addition of new bicycle lanes and enhanced streetscaping within the Sandwich BIA district from Brock Street through Detroit Street.

Traffic will continue to be detoured around the active work zones as follows:

- All truck traffic will use Russell Street for both directions of travel
- All non-truck traffic will use Peter Street for northbound travel and Russell Street for southbound travel.

Anticipated Activities:



Chappell to Watkins Street

- Surface asphalt is complete
- Line painting and signage installation to be completed.

Watkins to Chippawa Street

- Surface asphalt is complete
- Line painting and signage installation to be completed.

Chippawa to Brock Street

- Light pole installation
- Boulevard construction
- Surface asphalt to be placed
- Line painting and signage installation to follow asphalt work.

Brock to Mill Street

- Sidewalk and driveway grading and concrete pours
- Installation of street lighting conduits
- Streetscaping work.

Mill to North Limits

- Fine grading of road and granular base placement
- Installation of street lighting conduits
- Base asphalt anticipated to be placed in mid-October.

Note: Canada post has adjusted mail delivery in some locations along Sandwich Street. Canada Post notified affected property owners directly and will share updated information as it becomes available. Please direct any questions related to mail delivery to 519-972-2501 ext. 2105.

Your feedback is important to us as we move forward with this work and will help the team lessen the inconvenience of construction where possible. Please contact us at 1-844-322-1773, info@wdbridge.com or visit the Sandwich Community Office located at 3201 Sandwich Street on Tuesdays and Thursdays between 10:00 a.m. – 4:00 p.m. should questions or concerns arise.